Miner Building

Overview

The historic Myrtilla Miner Building began renovation and modernization work in 2023 with the goal of co-locating the School of Education (SOE) with the Howard University Middle School of Mathematics & Science (HUMS2) and ultimately provide growth opportunities in a synergistic learning lab environment aligned with the building's historic educational legacy.

The building has already achieved substantial completion, with the School of Education already occupying the building (starting in 2024). The remaining stages of this renovation include additional waterproofing of sub-level 2 of the building and finalizing the spaces for the Howard University Middle School; who are anticipated to move into the Miner building by August 31, 2025.

Key Updates

Relocations

• HUMS2 move-out of Building 40 and into Miner building set to complete all phases by August 31, 2025.

Engagement Plan

 REDCAM has been in communication with leaders of the HU Middle School regarding move into Miner Building and will continue to update the Miner Building landing page with building updates and information. An additional internal and external release will occur when the building is fully complete and occupied.



Development Team

Projected Timeline		
Status: Under Construction	Construction Start: 2023	Delivery: 2024 & 2025
Program Summary		
Total Area	78,132 GSF	
Academic	78,132 GSF	
	School of Education and HU Middle School for Math & Science	

